

**New Boat Ramp at Lake Chatuge
Mayor's Park
Hiawassee Ga.**

Schedule of Construction Activities

Week 1: January 16th – 20th; Begin clearing site and installation of initial BMP's / controls (i.e. perimeter silt fence and construction exit)

Week 2: January 23rd – 27th; Complete required clearing and begin/complete grading for portion of ramp below the summer full pool level (1926.0 this includes all the in-water portions).

Week 3: January 30th – February 3rd; Form and pour push slab (26' x 60'); after appropriate set up time we will push into place at end of this week or beginning of next.

Week 4: February 6th – February 10th; Push slab in. Form and pour remainder of ramp below the summer full pool level (1926.0).

Week 5: February 13th – 17th; Stabilize all disturbed areas with temporary measures. July 1: Resume and finalize project (parking, fence, etc.)

** Above schedule is tentative and subject to change depending on weather, water levels and other unforeseen events.